

BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Maintenance of water supply existing borewell @ Bellahalli, Thirumana halli & Chaitanya halli Village Surrounding area in ward no- 25-BSP Sub-Division
2	Amount of Work Portion	2480994.34/-
3	Estimate cost	25.00 lacs.
4	Name Of Contractor	Narayana Rao S.
5	Agreement No.	48/18.3.22
6	No. and date Under which the work order has been issued	48/19.3.22
7	Time limit originally fixed for completion	233 Days
8	Date of application by the contractor for granting extension of time	20.6.22
9	Date of receipt of application in the sub-division office	20.6.22
10	Extension granted if any	
	1. Form	
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	80%
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	119 Days 23
15	Date of recommending time limit applied for	23.6.22 to 21.10.22
16	Whether the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	20%
18	Probable time required for completion of remaining work	25.10.22
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to labourer problem. Hence EOT may be Approved with penalty
22	Remarks of the EE with the daily rate of penalty proposed	EOT Approved, As per AEE Recommendation.

Assistant Engineer
Ward No. 25-BSP
ಬಿ.ಬಿ.ಎಂ.ಎ. ವ್ಯವಸ್ಥಾಪನಾ ಕಛೇರಿ
ಬಿ.ಬಿ.ಎಂ.ಎ. ಬೆಂಗಳೂರು.

Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಎ. ವ್ಯವಸ್ಥಾಪನಾ ಕಛೇರಿ
ಬಿ.ಬಿ.ಎಂ.ಎ. ಬೆಂಗಳೂರು.

Asst. Executive Engineer
Sub-Division,
ಬಿ.ಬಿ.ಎಂ.ಎ. ವ್ಯವಸ್ಥಾಪನಾ ಕಛೇರಿ
ಬಿ.ಬಿ.ಎಂ.ಎ. ಬೆಂಗಳೂರು-24

Dt. 22.10.2022
Place: Bangalore.

10

The Assistant Executive Engineer,
Bijayanagara Sub-Division,
BBMP, Bangalore,

Respected Sir,

Sub:- Regarding Approval of EOT,
Reference:- Work order No. BBMP/EE/BTP/W.O/48/21-22.
dt 9.3.22.

With reference to the subject, I the undersigned,
BBMP Contractor, Sri Narayana Rao S. is executing the work
maintenance of water supply/existing borewell @ Bellahalli, Thirumenahalli
in Chokkanahalli surrounding area in work no. 05 - BTP sub division.
as per Reference Work order No/Date. at present 80% of work
completed.

Hence I request your kindness to Approve EOT for a period
of 119 days to complete remaining 20% work which was delayed
due to labour problem.

Travelling Yarn.

With Regards.
S. Narayana Rao S.